



PURCHASE ORDER

01982

THIS NUMBER MUST APPEAR ON INVOICES, B/L, BUNDLES, CASES, PACKING LISTS AND OTHER CORRESPONDENCE

COPY

VENDOR NAME	SOUTHERN PINES POOL SERVICE
ADDRESS	P.O. BOX 2630 SOUTHERN PINES, NC 28388
PHONE/FAX	

DATE REQUESTED	11.15.24
TERMS	
F.O.B.	
SHIP VIA	
VENDOR ID#	

SHIP TO _____

QUANT.	DESCRIPTION	PRICE	AMOUNT	BUDGET LINE ITEM TO ENCUMBER
1	SWIMMING POOL RENOVATIONS. (SEE ATTACHED) TAX		*156,850.00 10,979.50	
1	EQUIPMENT ROOM AT POOL-Village Pool (SEE ATTACHED) TAX		*19,000.00 *1330.00	
1	REPLACE 10 SKIMMERS AT POOL (SEE ATTACHED) TAX		25,000.00 1750.00	
1	REPLACEMENT OF POOL PUMP (SEE ATTACHED) TAX		*11,000.00 *770.00	
	TOTAL		*211,850	
	DEPOSIT 50%		105,925	

COPY

This instrument has been pre-audited in the manner required by the Local Government Budget & Fiscal Control Act.

Janet Nauman
Requisitioned By

Mary H. Kelley
Finance Officer

Southern Pines Pool Service

PO Box 2630
 Southern Pines, NC 28388-2630
 Ph.910-692-0828
 Fax910-692-0895

Estimate

Date	Estimate #
10/24/2024	307

COPY

Name / Address
Foxfire Village 295-5107 Ext. 200 295-4841 Fax

Project

Description	Qty	Cost	Total
Proposal for swimming pool renovations at Foxfire Village pool: #2 revised without skimmers Tile: 1. Demo tiles 2. Install new 6"x6" tile and grout at waterline 3. Install 2"x2" black non skid tile on the edge of each step 4. Install 2 rows of 2"x2" black tiles at 5ft. depth change 5. Demo the existing tiles and remove the existing caulk between the expansion joint 6. Install new 2"x2" tile on each side of joint and install new caulk in joint 7. Install 6" wide racing lanes using 2"x2" black tiles 8. Install 18"x18" diamond target on each wall at end of swim lane, 2 per lane 9. Set depth markers and appropriate No Diving tile per code 10. Install new rope anchors at swim lanes and 5ft to 8ft transition break Coping: 1. Demo existing 12" wide concrete coping Note: Damage to pool beam or walls may not be apparent until after demolition is complete. There may be additional costs associated with repairing such damage. 2. Install new 12" wide concrete coping edge-broom finish 3. Install depth markers and appropriate No Diving per code in new coping Plaster: Thank you for your business.		156,850.00	156,850.00T
		Vendor Approval _____ Date <u>11/19/24</u> Acc. Dist. <u>10-6120-502</u> Check # <u>#21929</u>	
		50%	\$105,925.00
		Total	

COPY

S-52

Johny Naylor

10-6120-502

#21929

Customer Signature

Southern Pines Pool Service

PO Box 2630
 Southern Pines, NC 28388-2630
 Ph.910-692-0828
 Fax910-692-0895

Estimate

Date	Estimate #
10/24/2024	307

COPY

Name / Address
Foxfire Village 295-5107 Ext. 200 295-4841 Fax

Project

Description	Qty	Cost	Total
<p>1. Remove layer of old plaster from the pool surface Note: The presence of paint under existing plaster or the absence of a bond coat will require a additional charge. Any old paint must be completely removed to ensure proper adhesion.</p> <p>2. Cut and chip around fittings 3. Cut and chip under waterline tile 4. Remove existing skimmers 5. Clean pool 6. Install bond coat 7. Plaster pool using standard white marcite plaster 8. Install new VGB compliant drain covers 9. Remove pool lights. plug conduit, fill with hydraulic cement and plaster finish</p> <p>Warranty-One year from completion date. The warranty does not cove damage caused by poor water chemistry, such as staining, streaking, mottling, hydration, calcification, or any other related issues.</p> <p>Payment terms: 50% deposit at contract signing 25% after prep and coping installation 25% remainder at plaster completion</p>			
Thank you for your business.	Total		

COPY

Customer Signature

Southern Pines Pool Service

PO Box 2630
Southern Pines, NC 28388-2630
Ph.910-692-0828
Fax910-692-0895

Estimate

Date	Estimate #
10/24/2024	307

Name / Address
Foxfire Village 295-5107 Ext. 200 295-4841 Fax

COPY

Project

Description	Qty	Cost	Total
N.C. sales tax		7.00%	10,979.50
Thank you for your business.			Total \$167,829.50

COPY

Customer Signature

Jim Kammal

Southern Pines Pool Service

PO Box 2630
 Southern Pines, NC 28388-2630
 Ph.910-692-0828
 Fax910-692-0895

Estimate

Date	Estimate #
10/31/2024	308

Name / Address
Foxfire Village 295-5107 Ext. 200 295-4841 Fax

COPY

Project

Description	Qty	Cost	Total
Proposal to replace 10 skimmers at Village Swimming Pool: \$2500.00 per skimmer This work to be done while concrete deck is removed. Doing this after all the renovations to pool coping, tile and concrete deck will be drastically more expensive and would require demo and repair work to the renovations already completed. 1. Demo and remove existing pool skimmers x10 2. Install new skimmers and connect to existing plumbing lines x10 N.C. sales tax		25,000.00	25,000.00T
		7.00%	1,750.00

COPY

Thank you for your business.	Total	\$26,750.00
------------------------------	--------------	-------------

Customer Signature *Janet Nauman*

Southern Pines Pool Service

PO Box 2630
 Southern Pines, NC 28388-2630
 Ph.910-692-0828
 Fax910-692-0895

Estimate

Date	Estimate #
10/31/2024	309

Name / Address
Foxfire Village 295-5107 Ext. 200 295-4841 Fax

COPY

Project

Description	Qty	Cost	Total
Proposal to replace pool circulation pump in equipment room: 1. Remove and replace pump with Pentair 5hp XF 2. Up size the return piping in eq room from pump to filter valves and to existing plumbing lines 3. Install new flowmeter to the new return piping *Health Dept. will need to be involved to approve these changes before work to begin and could possible require some changes in cost depending on if any additional changes will be required to be compliant with Health Dept. N.C. sales tax		11,000.00	11,000.00T
		7.00%	770.00
Thank you for your business.		Total	\$11,770.00

COPY

Customer Signature *Joel Korman*